

**To:** Petri, Elliott[Elliott.Petri@WestonSolutions.com]  
**Cc:** Matt Francis (m.francis@erllc.com)[m.francis@erllc.com]  
**From:** Way, Steven  
**Sent:** Mon 5/4/2015 7:25:00 PM  
**Subject:** Schedule - R n B and Gold King

Elliott

If you please, start a project schedule / operational schedule for the two projects on one chart/spreadsheet. It will not be possible for you to put dates and durations to all of these but those that you can go ahead but otherwise leave it open. (Matt will provide input also. Details will come in after we receive bids for the bulkhead.) I've included a few of the operational tasks below, but feel free to expand / subdivide as appropriate:

Red and Bonita

Supplies/Materials Procurement/Reservations

Mobilization – site prep

Pond Expansion

Water Treatment Set-up

Monitoring – flow measurements/sample

Mining Sub Mobilize

Injection Line Installation

Underground Prep

Adit Mucking

Water Treatment Ops

Form Construction

Concrete Pour

Initial Cure

Site Restoration

Contact Grout

Demob Phase 1

Cure

Deneef Grout

Valve Installation & closure

Demob – Phase 2

Monitoring – adits, surface

### Gold King

Mobilization

Road reconstruction

Monitoring – flow measurements/sample

Dump Re-grade/Channel re-alignment

Slope protection set-up

Water conveyance pipe installation

Water management set-up

Excavate blockage at adit

Water Treatment Ops

Construct Portal

Re-grade dump w/ new Channel

Inspect Underground Workings

Rehab Underground (TBD)

Site stabilization

Demob

Let me know if you have questions.

Thanks,

Steve

Steven Way

Federal On-Scene Coordinator

Emergency Response Unit

US EPA - Region 8

1595 Wynkoop Street

Denver, CO 80202

Office: 303-312-6723